

Facilities & Construction Master Project Schedule
Fri 12/7/18

ID	Camp	Project Name	Start	Finish	PM	Phase	% Comple	Timeline											
								4th Quarter Oct	Nov	Dec	1st Half 1st Quarter Jan	Feb	Mar	2nd Quarter Apr	May	Jun	2nd Half 3rd Quarter Jul		
1		UT Master Schedule	Sun 7/1/18	Sun 6/30/19			5%												
2		Main Campus					0%												
3	MC	Classroom Renovations (FY19-20 State) - SM-2 & ST	Mon 5/6/19	Fri 8/16/19	Baden	CD	0%												
9	MC	SV Arena Ped. Bridge Replacement (FY19-20 State)	Mon 4/1/19	Fri 8/16/19	Collins	CD	0%												
16	MC	UG Steam/Condensate Infra. Improve (FY19-20 State)	Mon 4/1/19	Fri 8/16/19	Dowling	CD	0%												
22	MC	Mech Systems Improvements (FY19-20 State)			Dowling	SD	0%												
30	MC	CVA Chiller Replacement	Mon 2/18/19	Fri 3/22/19	Dowling/JG	CD	0%												
31	MC	Bldg Automation Upgrades (FY19-20 State)			Green	SD	0%												
39	MC	Elec Systems Enhancements (FY19-20 State) - UH Switchgear Replacement	Mon 4/1/19	Fri 8/16/19	Perry	CD	0%												
47	MC	Goddard Field Overhead Utility Line Rework	Mon 12/17/18	Fri 1/11/19	Perry	Construction	0%												
48	MC	Research Lab Renovations (FY19-20 State)	Mon 4/1/19	Fri 8/16/19	Klett/CL	CD	0%												
54	MC	SV West Side Repairs	Mon 8/6/18	Fri 12/14/18	Levicki	Construction	95%												
55	MC	BO Entrance Door Replacements	Wed 1/2/19	Fri 1/11/19	Levicki	Construction	0%												
56	MC	Bldg Envelope/Weatherproofing (FY19-20 State)			Levicki	CD	0%												
60		Tentative Construction Timeline	Mon 4/1/19	Fri 10/4/19			0%												
61		- NE low roof west of sawtooth					0%												
62		- HH roofs (west, center, penthouse)					0%												
63		- BO roofs (south, west, north, chem storage)					0%												
64	MC	NE Lab/Classroom Renovations Ph 1 (FY19-20 State)	Mon 5/20/19	Fri 2/14/20	Levicki	DD	0%												
72	MC	Soccer Relocation from Scott Park	Mon 12/10/18	Fri 8/16/19	Toth	CD	0%												
73		SV Event Level East - Soccer Locker Room	Mon 12/10/18	Fri 3/1/19		Construction	0%												
74		Track Field Event Relocations	Mon 5/6/19	Fri 8/2/19		DD	0%												
75		Soccer Playing Surface & Lighting Install	Mon 5/6/19	Fri 8/16/19		DD	0%												
76	MC	Public Safety Facility (FY19-20 State)	Mon 7/15/19	Fri 2/14/20	Toth	CD	0%												
82		Health Science Campus	Tue 4/26/11				9%												
83	HSC	MLB 4/5 Renovations	Mon 1/21/19	Wed 2/20/19			0%												
84		Carpet Replacement & Low wall construction	Mon 1/21/19	Wed 2/20/19	Bloomer	Construction	0%												
85		Furniture Replacement	Mon 2/11/19	Wed 2/20/19	Costell	Construction	0%												
86	HSC	Bldg Automation Upgrades (FY19-20 State)			Green	SD	0%												
94	HSC	Research Lab Renovations (FY19-20 State)	Mon 4/1/19	Fri 8/16/19	Klett/MN	CD	0%												
100	HSC	DCC Pharmacy Lab Renovations			Marti	CD	0%												
104	HSC	GME Shelled Space Renovations	Mon 11/5/18	Fri 5/3/19	Marti	Construction	11%												
105		Phase 1 - Offices	Fri 11/2/18	Fri 12/14/18			90%												
106		Phase 2 - Break Room	Mon 12/17/18	Tue 1/8/19			0%												
107		Phase 3 - Main Lobby	Fri 11/2/18	Fri 2/15/19			0%												
108		Phase 4 - Clinics	Fri 11/2/18	Fri 5/3/19			0%												
109	HSC	HEB-2 COMLS Research Lab Renovations			Marti/Toth	SD	0%												
115		Tentative Construction Timeline					0%												
116		HEB 207/209 Lab Improvements					0%												
117		HEB 219-223 Lab Improvements					0%												
118		HEB 208/210 Lab Improvements					0%												
119	HSC	KOB Youth Acute Psych Renovations			Marti/Toth	SD	0%												
120	HSC	Mech Systems Improvements (FY19-20 State)			Nowicki	SD	0%												
128	HSC	MLB Roof Replacement	Mon 7/30/18	Fri 12/14/18	Queenan	Construction	96%												
132	HSC	HEB Generator Fuel Storage Tank Replacement	Mon 1/7/19	Fri 2/1/19	Queenan	Construction	0%												
133		- AST Installation	Mon 1/7/19	Fri 1/18/19			0%												
134		- UG Storage Tank abandon in place	Mon 1/21/19	Fri 2/1/19			0%												
135	HSC	Bldg Envelope/Weatherproofing (FY19-20 State) - HEB Equip Pit Roof & 2nd flr East Roof	Mon 4/1/19	Fri 6/28/19	Queenan	CD	0%												
140	HSC	Elec Systems Enhancements (FY19-20 State) - MLB Switchgear Replacement	Mon 4/1/19	Fri 8/16/19	Queenan	CD	0%												

Project: Master Schedule Date: Fri 12/7/18	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			