

# UTOLEDO PROJECT CONSTRUCTION SCHEDULE

PM Meeting Date:

Thu, December 05, 2024

Dec 2, 2024				Dec 16, 2024				Dec 30, 2024				Jan 13, 2025				Jan 27, 2025				Feb 10, 2025				Feb 24, 2025																								
2	4	6	8	10	12	14	16	18	20	22	24	26	28	30	1	3	5	7	9	11	13	15	17	19	21	23	25	27	29	31	2	4	6	8	10	12	14	16	18	20	22	24	26	28	2	4	6	8
Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa

PROJ #	MAIN CAMPUS	PM	CURRENT PHASE	PROGRESS	START	END																													
<b>Main Campus and Health Science Campus</b>																																			
ML/UCR	1130-23-308	Electrical Systems Enhancements FY23/24	Perry/Queenan	Construction	86%	Mon., February 13, 2023	Thu., January 02, 2025																												
		Bidding			100%	Mon., February 13, 2023	Tue., March 21, 2023																												
		Permitting			100%	Mon., February 13, 2023	Mon., April 10, 2023																												
		Estimated CB Approval			100%	Thu., March 23, 2023	Mon., April 24, 2023																												
		Gillham Hall			100%	Mon., June 12, 2023	Fri., April 26, 2024																												
		Law Center			100%	Mon., October 23, 2023	Wed., September 18, 2024																												
		Student Union			0%	Sun., September 01, 2024	Thu., January 02, 2025																												
		Health Science Building			95%	Fri., April 26, 2024	Tue., December 31, 2024																												
		Health Education Building			95%	Sat., April 06, 2024	Tue., December 31, 2024																												
ML/UCR	1130-23-316	Elevator Safety Upgrades FY23/24	Perry/Queenan	Construction	99%	Mon., June 26, 2023	Mon., December 02, 2024																												
		Permitting			100%	Mon., June 26, 2023	Tue., August 01, 2023																												
		UTMC Dirty			100%	Mon., July 15, 2024	Mon., September 09, 2024																												
		UTMC Clean			95%	Tue., October 15, 2024	Mon., December 02, 2024																												
		Student Union			100%	Mon., May 13, 2024	Fri., August 09, 2024																												
		Gillham Hall Car 1			100%	Mon., April 01, 2024	Fri., June 07, 2024																												
		Gillham Hall Car 2			100%	Mon., June 10, 2024	Fri., August 23, 2024																												
MC	<b>End of Year Classroom Capital Projects</b>		Varies	Construction	75%	Mon., July 01, 2024	Mon., January 13, 2025																												
		FH 1st Floor Classroom Paint			100%	Mon., July 01, 2024	Fri., August 23, 2024																												
		FH 1st Floor Classroom Floor			100%	Mon., July 01, 2024	Fri., August 23, 2024																												
		FH 2nd Floor Classroom Paint			100%	Mon., July 01, 2024	Fri., August 23, 2024																												
		FH 2nd Floor Classroom Floor			100%	Mon., July 01, 2024	Fri., August 23, 2024																												
		FH Common Space Furniture Refresh			0%	Fri., September 06, 2024	Wed., January 01, 2025																												
		UH 4th Flr Classroom Upgrades			100%	Mon., July 01, 2024	Fri., August 23, 2024																												
		FH Auditorium			0%	Sun., December 15, 2024	Mon., January 13, 2025																												
		COB Classroom Electrical Additions			100%	Mon., July 01, 2024	Fri., September 27, 2024																												
MC	1130-23-302	Roads, Bridges, and Walkways FY23/24	Toth/Baden	Construction	74%	Mon., April 08, 2024	Fri., May 16, 2025																												
		Bidding Phase II			100%	Mon., April 08, 2024	Tue., June 04, 2024																												
		Estimated CB Approval Phase II			100%	Thu., June 06, 2024	Mon., July 08, 2024																												
		Construction			22%	Mon., July 22, 2024	Fri., May 16, 2025																												
MC	0051-25-375	NE Roof Replacement	Levicki/Blevins	Construction	48%	Mon., November 04, 2024	Sat., August 23, 2025																												
		Bid			95%	Mon., November 04, 2024	Tue., November 26, 2024																												
		Construction			0%	Mon., May 05, 2025	Sat., August 23, 2025																												
<b>Health Science Campus</b>																																			
HSC	5004-21-1871	UMC Emergency Power	Queenan	Construction	43%	Mon., February 14, 2022	Sun., June 01, 2025																												
		Construction			96%	Mon., February 14, 2022	Sun., March 19, 2023																												
		ATS replacements, system testing			75%	Mon., August 14, 2023	Sat., September 30, 2023																												
		Emergency Repairs			0%	Thu., February 01, 2024	Fri., February 28, 2025																												
		Fuel Tank Removal/road repair			0%	Tue., May 20, 2025	Sun., June 01, 2025																												
HSC	6000-23-1913	HSC PV Array Phase II	Green	Construction	66%	Mon., January 30, 2023	Sat., August 31, 2024																												
		Planning			100%																														
		Design			100%	Mon., January 30, 2023	Tue., February 28, 2023																												
		Bidding			100%	Mon., April 24, 2023	Tue., May 16, 2023																												
		Permits			0%	Mon., April 24, 2023	Sat., August 31, 2024																												
		Construction			95%	Mon., December 11, 2023	Fri., February 02, 2024																												
		Commissioning			0%	Sat., February 03, 2024	Sun., June 30, 2024																												
-	5003-23-1915	HEB Biomedical Research Fac. Reno.	Levicki	Construction	20%	Mon., September 09, 2024	Mon., December 15, 2025																												
		Phase 1A			100%	Mon., September 09, 2024	Thu., December 12, 2024																												
		Phase 1B			0%	Mon., January 06, 2025	Fri., March 21, 2025																												
		Phase 1C			0%	Mon., April 07, 2025	Fri., June 20, 2025																												
		Phase 2			0%	Mon., July 07, 2025	Fri., October 24, 2025																												
		Phase 3			0%	Fri., October 24, 2025	Mon., December 15, 2025																												
MC	5005-25-1927	DOW Transplant Office Relocation	Levicki	Construction	48%	Mon., October 14, 2024	Fri., December 20, 2024																												
		Construction			95%	Mon., October 14, 2024	Fri., December 20, 2024																												
		Furniture Install			0%	Mon., December 16, 2024	Fri., December 20, 2024																												

# UTOLEDO PROJECT CONSTRUCTION SCHEDULE

PM Meeting Date:

Thu, December 05, 2024

Dec 2, 2024				Dec 16, 2024				Dec 30, 2024				Jan 13, 2025				Jan 27, 2025				Feb 10, 2025				Feb 24, 2025																								
2	4	6	8	10	12	14	16	18	20	22	24	26	28	30	1	3	5	7	9	11	13	15	17	19	21	23	25	27	29	31	2	4	6	8	10	12	14	16	18	20	22	24	26	28	2	4	6	8
Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa	Mo	We	Fr	Su	Tu	Th	Sa

PROJ #	MAIN CAMPUS	PM	CURRENT PHASE	PROGRESS	START	END
<i>Insert new rows ABOVE this one</i>						