

Facilities & Construction Master Project Schedule

Thu 2/7/19

ID	Camp	Project Name	Project #	Start	Finish	PM	Phase	% Complete	2019							
									Qtr 1, 2019	Feb	Mar	Qtr 2, 2019	May	Jun	Qtr 3, 2019	Aug
									Jan			Apr			Jul	
1		<b>UT Master Schedule</b>		Sun 7/1/18	Fri 8/30/19			0%								
2		<b>Main Campus</b>						0%								
3	MC	Classroom Renovations (FY19-20 State) - SM-2 & ST-B	1020-19-201	Mon 5/6/19	Fri 8/16/19	Baden	CD	0%								
5	MC	Center for Administrative Support (Renovations for HR)	0089-19-213	Mon 4/8/19	Fri 6/28/19	Klett/Baden	DD	0%								
6		Advertise for bids		Mon 3/11/19	Tue 4/2/19			0%								
7		Constuction		Mon 4/8/19	Fri 6/28/19			0%								
8		Furniture Install		Mon 6/3/19	Tue 6/11/19			0%								
9		Owner Move-in		Mon 7/1/19	Fri 7/12/19			0%								
10	MC	SV Arena Ped. Bridge Replacement (FY19-20 State)	1020-19-200	Mon 4/1/19	Fri 8/16/19	Collins	CD	0%								
12	MC	UG Steam/Condensate Infra. Improve (FY19-20 State)	1020-19-199	Mon 4/1/19	Fri 8/16/19	Dowling	CD	0%								
14	MC	Mech Systems Improvements (FY19-20 State)	1130-19-204	Mon 5/6/19	Fri 12/20/19	Dowling	SD	0%								
21	MC	CVA Chiller Replacement		Mon 2/25/19	Fri 3/22/19	Dowling/JG		0%								
22	MC	Bldg Automation Upgrades (FY19-20 State)	1130-19-203	Mon 6/3/19	Fri 12/20/19	Green	SD	0%								
29	MC	Elec Systems Enhancements (FY19-20 State) - UH Switchgear Replacement	1130-19-205	Mon 4/1/19	Fri 8/16/19	Perry	CD	0%								
31	MC	Goddard Field Overhead Utility Line Rework		Mon 12/17/18	Thu 2/28/19	Perry	Construction	0%								
32	MC	RH Relocation of UT Online from FH3		Mon 2/4/19	Fri 3/1/19	Perry	CD	0%								
33	MC	FH3 Relocation of UTF Call Ctr from DC		Mon 3/4/19	Fri 3/8/19	Perry		0%								
34	MC	FH3 Relocation of MarComm from UH2		Mon 3/4/19	Fri 4/5/19	Perry	CD	0%								
35	MC	Research Lab Renovations (FY19-20 State)	1130-19-206	Mon 4/1/19	Fri 8/16/19	Klett/CL	CD	0%								
38	MC	Domino Moves						0%								
39		UH2 Relocation of CoN Academic Advisors from RH		Mon 4/8/19	Fri 5/24/19	Klett		0%								
40		UH2 Int Audit relocation from SP		Mon 4/8/19	Fri 5/10/19	Klett		0%								
41		RH Dept of Communication relocation from SL		Mon 5/27/19	Fri 6/28/19	Klett		0%								
42	MC	Bldg Envelope/Weatherproofing (FY19-20 State)	1130-19-202			Levicki	CD	0%								
43		Submit Contracts to CB for approval		Thu 2/7/19	Mon 3/11/19			0%								
44		Tentative Construction Timeline		Mon 4/15/19	Fri 10/18/19			0%								
45		- HH roofs (west, center, penthouse)						0%								
46		- BO roofs (south, west, north, chem storage)						0%								
47	MC	NE Lab/Classroom Renovations Ph 1 (FY19-20 State)	0051-19-198	Mon 5/20/19	Fri 2/14/20	Levicki	DD	0%								
48		CD dwgs		Fri 2/1/19	Fri 3/22/19			0%								
49		UT F&C Page Turn Mtg		Tue 3/12/19	Tue 3/12/19			0%								
50		Advertise for bids		Mon 3/18/19	Tue 4/9/19			0%								
51		Submit Contracts to CB for approval		Thu 4/18/19	Mon 5/20/19			0%								
52		UT BOT Approval		Mon 4/15/19	Mon 4/15/19			0%								
53		Tentative Construction Timeline		Mon 5/20/19	Fri 2/14/20			0%								
54	MC	Soccer Relocation from Scott Park	0040-19-209	Mon 12/10/18	Fri 8/16/19	Toth		0%								
55		SV Event Level East - Soccer Locker Room		Mon 12/10/18	Fri 3/29/19		Construction	0%								
57		Track Field Event Relocations		Mon 5/6/19	Fri 8/2/19		DD	0%								
58		Soccer Playing Surface & Lighting Install		Mon 5/6/19	Fri 8/16/19		DD	0%								
59	MC	Public Safety Facility (FY19-20 State)	0113-19-207	Mon 8/5/19	Fri 6/26/20	Toth		0%								
71		<b>Health Science Campus</b>		Tue 4/26/11				17%								
72	HSC	MLB 4/5 Renovations	5002-19-1862	Mon 1/21/19	Wed 2/20/19			0%								
73		Carpet Replacement & Low wall construction		Mon 1/21/19	Fri 2/15/19	Bloomer	Construction	0%								
74		Furniture Replacment		Tue 2/12/19	Fri 2/22/19	Costell	Construction	0%								
75	HSC	Bldg Automation Upgrades (FY19-20 State)	1130-19-203	Mon 6/3/19	Fri 12/20/19	Green	SD	0%								
82	HSC	Research Lab Renovations (FY19-20 State)	1130-19-206	Mon 4/1/19	Fri 8/16/19	Klett/MN	CD	0%								
86	HSC	DCC Pharmacy Lab Renovations	5006-18-1853			Marti	DD	0%								
90	HSC	GME Shelled Space Renovations	5012-18-1852	Mon 11/5/18	Fri 5/3/19	Marti	Construction	64%								
91		Phase 1 -Offices		Fri 11/2/18	Fri 12/14/18			100%								
92		Phase 2 - Break Room		Mon 12/17/18	Thu 1/31/19			90%								
93		Phase 3 - Main Lobby		Fri 11/2/18	Fri 3/8/19			75%								

Project: Master Schedule Date: Thu 2/7/19	Task	Project Summary	Inactive Milestone	Manual Summary Rollup	Deadline
Split	External Tasks	Inactive Summary	Manual Summary	Progress	
Milestone	External Milestone	Manual Task	Start-only	Manual Progress	
Summary	Inactive Task	Duration-only	Finish-only		

Facilities & Construction Master Project Schedule  
Thu 2/7/19

ID	Camp	Project Name	Project #	Start	Finish	PM	Phase	% Complete	2019											
									Qtr 1, 2019	Jan	Feb	Mar	Qtr 2, 2019	Apr	May	Jun	Qtr 3, 2019	Jul	Aug	
94		Phase 4 - Clinics		Fri 11/2/18	Fri 5/3/19			40%												
95	HSC	HEB-2 COMLS Research Lab Renovations	5003-19-1860			TM/MN		0%												
96		HEB 219-223 Lab Improvements		Mon 4/22/19	Fri 8/16/19	DD		0%												
101		HEB 207/209 Lab Improvements		Mon 2/4/19	Fri 4/19/19	Construction		0%												
102		HEB 210 Lab Improvements		Mon 3/4/19	Fri 5/31/19	Construction		0%												
103	HSC	KOB Youth Acute Psych Renovations				Marti/Toth	SD	0%												
104	HSC	Mech Systems Improvements (FY19-20 State)	1130-19-204	Mon 5/6/19	Fri 12/20/19	Nowicki	SD	0%												
111	HSC	HEB Generator Fuel Storage Tank Replacement	5003-18-1856	Mon 1/7/19	Fri 2/1/19	Queenan	Construction	63%												
112		- AST Installation		Mon 1/7/19	Fri 1/18/19			100%												
113		- UG Storage Tank abandon in place		Mon 1/21/19	Thu 2/28/19			50%												
114	HSC	Bldg Envelope/Weatherproofing (FY19-20 State) - HEB 2nd flr East Roof	1130-19-202	Mon 4/1/19	Fri 6/28/19	Queenan	CD	0%												
116	HSC	Elec Systems Enhancements (FY19-20 State) - MLB Switchgear Replacement	1130-19-205	Mon 4/1/19	Fri 8/16/19	Queenan	CD	0%												
118								0%												
119		University Calendar Important Dates						0%												
120		First Day of Classes Spring 2019		Mon 1/14/19	Mon 1/14/19			0%												
121		UT BOT Meeting		Mon 2/18/19	Mon 2/18/19			0%												
122		Spring Break		Sat 3/2/19	Sun 3/10/19			0%												
123		UT BOT Meeting		Mon 4/15/19	Mon 4/15/19			0%												
124		Spring Semester Finals 2019		Mon 4/29/19	Fri 5/3/19			0%												
125		University Commencement		Sat 5/4/19	Sat 5/4/19			0%												
126		UT BOT Meeting		Mon 6/17/19	Mon 6/17/19			0%												
127		CoL 1st day of Fall Classes 2019						0%												
128		First Day of Classes Fall 2019		Mon 8/26/19	Mon 8/26/19			0%												
129		Fall Break		Thu 10/10/19	Fri 10/11/19			0%												
130		Homecoming Weekend						0%												
131		Fall Semeseter 2019 Finals		Mon 12/9/19	Fri 12/13/19			0%												
132		University Commencement		Sat 12/14/19	Sat 12/14/19			0%												
133		First Day of Classes Spring 2020		Tue 1/21/20	Tue 1/21/20			0%												
134		Spring Break		Mon 3/9/20	Fri 3/13/20			0%												
135		Spring Semester Finals 2020		Mon 5/4/20	Fri 5/8/20			0%												
136		University Commencement		Sat 5/9/20	Sat 5/9/20			0%												

Project: Master Schedule  
Date: Thu 2/7/19

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			